ADBRI Cement
ABN 96 007 870 199

Cement Test Certificate

Final

62 Elder Road, Birkenhead SA 5015
PO Box 77, Port Adelaide SA 5015
T: +61 8 8300 0300
F: +61 8 8341 1591
www.adbri.com.au

Product Certified: Type GB General Blended Cement
Test Certificate Number: 250379
Customer: Adbri Cement, Birkenhead Plant, SA
Sample Code: B0bad43
Sample Date: 8/07/2025

Nominal Blend	Requirements	Result
Clinker		>55 %
Ground Granulated Iron Blast-Furnace Slag	Min 7.5 %	<35 %
Mineral Addition		<7.5 %
Calcium Sulphate		4-8 %
Minor Additional Constituents	Max 5 %	<5 %

Reportable Property	Test Method	Requirements of AS3972	Result
3 Day Strength	AS/NZS2350.11	N/R	27.2 MPa
7 Day Strength	AS/NZS2350.11	Min 20.0 MPa	38.5 MPa
28 Day Strength	AS/NZS2350.11	Min 35.0 MPa	59.7 MPa
Initial Set Time	AS/NZS2350.4	Min 45 min	120 min
Final Set Time	AS/NZS2350.4	Max 600 min	180 min
Soundness	AS/NZS2350.5	Max 5 mm	1 mm
Sulfuric Anhydride content (SO_3)	AS3583.8	Max 3.5 %	2.4 %
Chloride Ion	BH-TM-0507	Max 0.10 %	0.063 %
Other Properties			
SiO_2	AS2350.2	N/R	24.6 %
Al_2O_3	AS2350.2	N/R	7.3 %
Fe_2O_3	AS2350.2	N/R	2.4 %
CaO	AS2350.2	N/R	55.6 %
MgO	AS2350.2	N/R	3.1 %
Na_2O Equivalent	AS2350.2	N/R	0.5 %
Loss on Ignition	AS2350.2	N/R	2.7 %
Fineness Index	AS/NZS2350.8	N/R	485 m^2/kg
Normal Consistency	AS/NZS2350.3	N/R	29.7 %

This document shall not be reproduced except in full.

REMARKS

These test result apply specifically to the sample as received at the Adbri Cement Birkenhead Laboratory (Accreditation number: 252), 62 Elder Rd Birkenhead SA 5015.
This despatch grab sample complies to the requirements of AS3972:2010, Type GB Cement.
N/R = No Requirement

NATA
WORLD RECOGNISED ACCREDITATION

Accredited for compliance with ISO/IEC 17025 - Testing.

Approved Signatory
M. Wythe

Issue Date: 10/08/2025